

CENTRO DE SALUD CAMPO DE TIRO LEGANES. MADRID

CAP	ImpPres	MES 1	MES 2	MES 3	MES 4	MES 5	MES 6	MES 7	MES 8	MES 9	MES 10	MES 11	MES 12	MES 13	MES 14	MES 15	MES 16	MES 17	MES 18	MES 19	MES 20
01	ACTUACIONES PREVIAS Y DEMOLICIONES	3.261,56																			
02	MOVIMIENTO DE TIERRAS	165.254,06	82.627,03	72.941,43																	
03	RED DE SANEAMIENTO	77.975,58		7.962,30	25.488,60	19.493,90	25.030,78														
04	CIMENTACIÓN	472.002,18	73.604,86	23.444,90	15.677,99	21.450,20	337.824,23														
05	ESTRUCTURA	958.004,98			15.200,00	89.522,30	102.555,30	95.836,30	74.263,30	580.627,78											
06	ALBANILERÍA, CERRAMIENTOS Y FACHADAS	630.426,33					36.530,20	85.966,30	75.366,30	78.422,30	354.141,23										
07	CANTERÍA Y PIEDRA ARTIFICIAL	23.307,74							1.233,88	1.566,90	3.566,90	1.233,00	1.200,80	14.506,26							
0	SOLADOS Y ALCATADOS	200.746,44								15.266,30	35.200,30	32.090,90	118.188,94								
09	FALSOS TECHOS	85.423,02								10.677,88	15.266,30	15.663,30	4.566,88	39.248,66							
10	CUBIERTAS	390.214,53								85.900,00	48.955,30	255.359,23									
11	CARPINTERÍA EXTERIOR	154.574,88											29.853,30	45.090,90	79.630,68						
12	CARPINTERÍA INTERIOR	182.559,62											15.800,30	37.888,80	49.809,87	17.677,99	61.382,66				
13	CERRAJERÍA	32.169,84													1.347,98	1.090,90	29.730,96				
14	VIDRERÍA	127.157,97													23.090,90	15.960,00	3.879,09	8.547,30	14.256,30	6.142,38	
15	ASLAMENTOS E IMPERMEABILIZACIONES	172.498,33										9.680,36	24.555,90	25.663,30	112.598,77						
16	PINTURAS Y REVESTIMIENTOS	56.325,89														2.569,30	3.589,30	4.588,30	15.800,30	15.899,30	13.879,39
17	INSTALACION DE FONTANERÍA	76.796,94											6.350,30	7.800,50	15.966,30	15.899,36	8.600,40	7.855,30	6.255,30	8.069,48	
18	INSTALACIÓN DE ELECTRICIDAD	374.319,94									23.900,40	27.888,60	45.899,30	85.477,30	51.452,36	47.853,30	15.888,30	75.960,38			
19	INST. CLIMATIZACIÓN Y VENTILACION	644.429,52									34.899,50	89.366,30	29.888,40	39.008,40	45.896,50	34.566,40	48.955,30	51.266,30	62.455,30	208.127,12	
20	PCI	39.963,06											2.399,30	2.500,00	1.544,30	1.200,30	32.319,16				
21	ROTULACIÓN Y SEÑALIZACIÓN	24.855,69																	2.563,30	2.500,30	19.792,09
22	INST. TELECOMUNICACIONES Y ESP.	75.002,60												2.566,30	5.698,30	8.500,30	8.900,30	4.500,30	15.000,00	12.500,00	17.337,10
23	INST. FOTOVOLTAICA	28.819,87														8.563,30	9.587,30	1.200,00	9.469,27		
24	URBANIZACIÓN	417.491,22																			
25	EQUIPAMIENTO	59.227,64														45.850,00	51.256,30	85.422,30	92.554,20	40.265,30	102.143,12
26	SEGURIDAD Y SALUD	123.944,40	1.200,30	450,20	1.426,30	4.283,30	6.589,30	8.544,30	10.200,00	12.540,00	4.500,30	3.855,30	3.500,20	3.856,30	3.210,30	2.955,30	985,30	958,30	652,30	120,00	52.616,80
27	CONTROL DE CALIDAD	46.350,37	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	2.106,31	6.330,48
28	GESTION DE RESIDUOS	71.075,11	12.565,00																6.555,30	5.445,30	28.358,01
	PRESUPUESTO EJECUCION MATERIAL PARCIAL	5.714.179,31	23.704,07	171.353,40	59.899,20	136.856,01	510.636,12	192.453,21	163.169,79	787.107,47	522.536,54	437.243,30	284.309,93	305.713,03	392.352,57	204.792,76	277.180,68	242.404,79	227.967,88	365.057,09	291.085,03
	PRESUPUESTO EJECUCION MATERIAL ACUMULADO		23.704,07	195.057,47	373.313,11	510.169,12	1.020.805,24	1.213.258,45	1.376.428,24	2.163.535,71	2.686.072,25	3.123.315,55	3.407.625,48	3.713.338,51	4.105.691,08	4.310.483,84	4.587.644,52	4.830.049,31	5.058.037,19	5.423.094,28	5.714.179,31