

CRONOGRAMA DE LAS ACTUACIONES																											
PLAN DE OBRAS DE CONSTRUCCION DEL CENTRO DE SALUD ENSANCHE DE VALLECAS II																											
TAREAS	P.E.M.		Plazo	Mes 1	Mes 2	Mes 3	Mes 4	Mes 5	Mes 6	Mes 7	Mes 8	Mes 9	Mes 10	Mes 11	Mes 12	Mes 13	Mes 14	Mes 15	Mes 16	Mes 17	Mes 18	Mes 19	Mes 20	Mes 21	Mes 22	Mes 23	Mes 24
C01 MOVIMIENTO DE TIERRAS	43.489,42 €	130d	5m	32.451,13 €	11.038,29 €																						
C02 SANEAMIENTO	76.386,30 €	100d	4m		22.947,82 €	24.855,16 €	28.583,32 €	PRUEBAS																	PRUEBAS FINALES		
C03 CIMENTACION	558.549,57 €	130d	5m		80.410,00 €	119.254,17 €	120.105,42 €	130.654,18 €	108.125,80 €																		
C04 ESTRUCTURA	609.645,01 €	160d	6m						180.515,30 €	150.865,24 €	160.515,30 €	117.749,17 €															
C05 CERRAMIENTOS	647.048,74 €	300d	12m									178.667,92 €	140.829,20 €	250.455,12 €	77.096,50 €												
C06 CUBIERTAS	211.439,78 €	160d	6m										60.830,70 €	50.351,48 €	100.257,60 €	PRUEBAS ESTANQUEIDAD											
C07 DIVISIONES Y ALBAÑILERIA INTERIOR	322.307,59 €	220d	8m													20.568,20 €	32.190,86 €	42.446,84 €	52.125,46 €	42.776,88 €	46.417,93 €	46.417,93 €	39.363,49 €				
C08 IMPERMEABILIZACIONES Y AISLAMIENTOS	147.972,38 €	40d	2m			50.521,20 €												30.251,02 €	67.200,16 €								
C09 SOLADOS Y ALICATADOS	371.202,99 €	220d	8m															22.446,84 €	32.125,46 €	32.776,88 €	36.417,93 €	45.230,51 €	61.250,51 €	60.568,20 €	80.386,66 €		
C10 FALSOS TECHOS Y REVESTIMIENTOS	276.366,37 €	40d	2m																	60.521,20 €	50.521,20 €	55.521,20 €	48.561,20 €	61.241,57 €			
C11 CARPINTERIA EXTERIOR	119.075,70 €	80d	3m													10.261,20 €	15.621,15 €	93.193,35 €									
C12 CARPINTERIA INTERIOR	116.349,71 €	160d	6m																			30.251,20 €	25.708,71 €	48.269,20 €	12.120,60 €		
C13 CERRAJERIA	26.674,81 €	40d	2m															10.821,20 €	15.853,61 €								
C14 VIDRIERIA	21.769,21 €	100d	4m																						21.769,21 €		
C15 PINTURAS Y ACABADOS	85.782,81 €	200d	7m																			22.118,52 €	16.140,34 €	32.013,95 €	15.510,00 €		
C16 INSTALACION DE FONTANERIA	111.298,32 €	100d	4m													33.732,19 €	16.250,00 €	27.658,47 €	33.657,66 €	PRUEBAS						PRUEBAS FINALES	
C17 INSTALACION DE ELECTRICIDAD	505.009,36 €	290d	11m														36.250,00 €	50.732,19 €	75.144,00 €	63.732,19 €	76.250,00 €	92.658,47 €	110.242,51 €	PRUEBAS	PRUEBAS FINALES		
C18 INSTALACION DE CLIMATIZACION	437.980,52 €	290d	11m														26.250,00 €	60.732,19 €	74.314,00 €	56.212,19 €	66.985,00 €	82.658,47 €	70.828,67 €	PRUEBAS	PRUEBAS FINALES		
C19 INSTALACIONES DE PCI	110.571,99 €	250d	9m																17.514,00 €	33.732,19 €	26.250,00 €	20.658,47 €	12.417,33 €	PRUEBAS	PRUEBAS FINALES		
C20 INSTALACION PRODUCCION ACS	21.174,42 €	100d	4m													7.658,47 €	13.515,95 €	PRUEBAS								PRUEBAS FINALES	
C21 INSTALACION DE TRANSPORTE	58.001,66 €	100d	4m						16.250,00 €												41.751,66 €	PRUEBAS				PRUEBAS FINALES	
C22 INSTALACIONES ESPECIALES	167.865,91 €	40d	2m																	34.314,00 €	36.212,19 €	46.985,00 €	12.658,47 €	37.696,25 €	PRUEBAS	PRUEBAS FINALES	
C23 INSTALACION AIRE COMPRIMIDO Y VACIO	738,47 €	100d	4m																					738,47 €	PRUEBAS	PRUEBAS FINALES	
C24 URBANIZACION	422.437,18 €	280d	10m			28.732,19 €	41.732,19 €	51.732,19 €	76.250,00 €	91.732,19 €										35.144,00 €	53.732,19 €	46.250,00 €	48.658,47 €	51.526,24 €	PRUEBAS	PRUEBAS FINALES	
C25 ROTULACION, MOBILIARIO Y VARIOS	69.870,19 €	20d	1m																							69.870,19 €	
C26 SEGURIDAD Y SALUD	116.389,17 €	700d	24m	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,55 €	4.849,52 €
C27 GESTION DE RESIDUOS	85.986,83 €	700d	24m	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,78 €	3.582,89 €
C28 CONTROL DE CALIDAD	63.577,41 €	700d	24m	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,06 €	2.649,03 €	
P.E.M.	5.804.961,82 €																										
PLAN DE OBRAS DE CONSTRUCCION DEL CENTRO DE SALUD ENSANCHE DE VALLECAS II	PRESUPUESTO MENSUAL EJECUTADO			43.532,52 €	125.477,50 €	234.444,11 €	201.502,32 €	193.467,76 €	392.222,49 €	253.678,82 €	171.596,69 €	307.498,48 €	151.910,59 €	322.367,21 €	138.529,37 €	183.559,05 €	151.159,35 €	349.363,49 €	448.473,74 €	390.777,30 €	448.910,11 €	467.913,10 €	382.502,63 €	213.174,31 €	140.867,86 €	80.951,58 €	11.081,44 €
	PRESUPUESTO E.M.ACUMULADO			43.532,52 €	169.010,02 €	403.454,13 €	604.956,45 €	798.424,21 €	1.190.646,70 €	1.444.325,52 €	1.615.922,21 €	1.923.420,69 €	2.075.331,28 €	2.397.698,49 €	2.536.227,86 €	2.719.786,91 €	2.870.946,26 €	3.220.309,75 €	3.668.783,49 €	4.059.560,79 €	4.508.470,90 €	4.976.384,00 €	5.358.886,63 €	5.572.060,94 €	5.712.928,80 €	5.793.880,38 €	5.804.961,82 €
	PRESUPUESTO ESTIMADO CONTRATO (CON IVA)			62.682,48 €	243.357,53 €	580.933,60 €	871.076,80 €	1.149.651,02 €	1.714.412,19 €	2.079.684,32 €	2.326.766,39 €	2.769.533,45 €	2.988.269,51 €	3.452.446,06 €	3.651.914,50 €	3.916.221,17 €	4.133.875,52 €	4.636.924,01 €	5.282.681,35 €	5.845.361,58 €	6.491.747,25 €	7.165.495,32 €	7.716.260,86 €	8.023.210,55 €	8.226.046,18 €	8.342.608,36 €	8.358.564,53 €
LOS ARQUITECTOS				Mes 1	Mes 2	Mes 3	Mes 4	Mes 5	Mes 6	Mes 7	Mes 8	Mes 9	Mes 10	Mes 11	Mes 12	Mes 13	Mes 14	Mes 15	Mes 16	Mes 17	Mes 18	Mes 19	Mes 20	Mes 21	Mes 22	Mes 23	Mes 24

LOS ARQUITECTOS

